

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :- 137

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 9 of 18

Pawan Nagar-Measurment

Page 9 of 18

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			4.900	0.700	0.200	0.686		0.812	1.498
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			4.900	0.700	0.000	0.000		9.772	9.772
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete (bedding)	1			5.500	0.700	0.100	0.385		9.030	9.415
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.558		13.081	13.638
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			6.000			6.000		135.000	141.000
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							4.253			
	Deduction of 200mm dia pipe										
	pipe area	1.00		0.785	5.500	0.200	0.200	0.173			
	soling							0.000			
	PCC							0.000			
	Murrum bedding							0.385			
								0.558			
		Net Qty = A - B						3.696		83.701	87.397
	PT9 TO PT10										
	CH74.50	592.840	591.720	591.620			1.220	1.195			
	CH83.35	592.850	591.780	591.680			1.170				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			6.850	0.700	1.000	4.795		89.765	94.560
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			6.850	0.700	0.200	0.959		1.498	2.457
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			6.850	0.700	0.000	0.000		9.772	9.772
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete (bedding)	1			7.450	0.700	0.100	0.522		9.415	9.937
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.755		13.638	14.394
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			7.950			7.950		141.000	148.950



Handwritten signature.

[Signature]

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commissioning of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :- 139

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UHDSSMT/2014/184 Date 01.07.2014

Page 11 of 18

Pawan Nagar-Measurment

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	PT12 TO PT13										
	CH0.00	592.720	591.120	591.020			1.700	1.653			
	CH6.50	592.770	591.265	591.165			1.605				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			4.500	0.700	1.453	4.577		97.920	102.497
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			4.500	0.700	0.047	0.148		3.157	3.305
	(b) For Lift 1.5 to 3m	1			4.500	0.700	0.153	0.482		0.000	0.482
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			4.500	0.700	0.000	0.000		9.772	9.772
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			5.100	0.700	0.100	0.357		10.329	10.686
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.517		14.962	15.479
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			5.600			5.600		155.050	160.650
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							5.207			
	Deduction of 200mm dia pipe										
	pipe area	1.00		0.785	5.100	0.200	0.200	0.160			
	soiling							0.000			
	PCC							0.000			
	Murrum bedding							0.357			
								0.517			
	Net Qty = A - B							4.690		95.888	100.577
	PT13 TO PT14										
	CH6.50	592.770	591.265	591.165			1.605	1.578			
	CH13.70	592.720	591.270	591.170			1.550				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			5.200	0.700	1.378	5.016		102.497	107.513
	(b) For Lift 1.5 to 3.0m	1			5.200	0.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			5.200	0.700	0.122	0.444		3.305	3.749
	(b) For Lift 1.5 to 3m	1			5.200	0.700	0.078	0.284		0.482	0.766



Handwritten signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology, at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 147

Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 12 of 18

Pawan Nagar-Measurment

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			5.200	0.700	0.000	0.000		9.772	9.772
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			5.800	0.700	0.100	0.406		10.686	11.092
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.588		15.479	16.067
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			6.300			6.300		160.650	166.950
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							5.744			
	Deduction of 200mm dia pipe										
	pipe area	1.00		0.785	5.800	0.200	0.200	0.182			
	soling							0.000			
	PCC							0.000			
	Murum bedding							0.406			
								0.588			
		Net Qty = A - B						5.156		100.577	105.733
	PT14 TO PT15										
	CH13.70	592.720	591.270	591.170			1.550	1.578			
	CH22.40	592.865	591.360	591.260			1.605				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			6.700	1.100	1.378	10.156		107.513	117.669
	(b) For Lift 1.5 to 3.0m	1			6.700	0.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			6.700	0.700	0.122	0.572		3.749	4.321
	(b) For Lift 1.5 to 3m	1			6.700	0.700	0.078	0.366		0.766	1.122
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			6.700	1.100	0.000	0.000		9.772	9.772
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			7.300	0.700	0.100	0.511		11.092	11.603
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.740		16.067	16.807
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			7.800			7.800		166.950	174.750



Handwritten signature.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 141
Page No. :-

Page 13 of 18

Pawan Nagar-Measurment

Date	Particulars of work	DETAILS					Content of arrears	Last measurement		Total Upto Date Quantity
		GL	No IL	EX.L	L	B	D	Page	Quantity	
	Item No. 30 :- Refilling the excavated trenches ...									
	Total Excavation=						11.094			
	Deduction of 200mm dia pipe									
	pipe area	1.00		0.785	7.300	0.200	0.200	0.229		
	soiling							0.000		
	PCC							0.000		
	Murum bedding							0.511		
								0.740		
	Net Qty = A - B						10.354		105.733	116.087
	PAWAN NAGAR -GN-4									
	In front of Masjid									
	PM1 to PM2									
	CH0.00	595.335	594.375	594.275			1.060	1.165		
	CH4.60	595.635	594.465	594.365			1.270			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.									
	(a) For Lift 0 to 1.5m	1			2.600	0.700	0.965	1.756	117.669	119.425
	(b) For Lift 1.5 to 3.0m	1			2.600	0.700	0.000	0.000	0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.									
	(a) For Lift 0 to 1.5m	1			2.600	0.700	0.200	0.364	4.321	4.685
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.									
	(a) For Lift 0 to 1.5m	1			2.600	0.700	0.000	0.000	9.772	9.772
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			3.200	0.700	0.100	0.224	11.603	11.827
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.324	16.807	17.132
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			3.700			3.700	174.750	178.450
	Item No. 30 :- Refilling the excavated trenches ...									
	Total Excavation=						2.120			
	Deduction of 200mm dia pipe									
	pipe area	1.00		0.785	3.200	0.200	0.200	0.100		
	soiling							0.000		
	PCC							0.000		
	Murum bedding							0.224		
								0.324		
	Net Qty = A - B						1.796		116.087	117.883



Handwritten signature.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main 1500mm dia pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to

Book No. :- 142
Page No. :-

Page 1 of 2

Pawan Nagar-Measurment

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		GL	No IL	EX.L	L	B	D		Page	Quantity	
	PM2 to PM3										
	CH4.60	595.635	594.465	594.365			1.270	1.080			
	CH11.30	595.745	594.955	594.855			0.890				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			4.700	0.700	0.880	2.895		119.425	122.320
	(b) For Lift 1.5 to 3.0m	1			4.700	0.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			4.700	0.700	0.200	0.658		4.685	5.343
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			4.700	0.700	0.000	0.000		9.772	9.772
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			5.300	0.700	0.100	0.371		11.827	12.198
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.537		17.132	17.665
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			5.800			5.800		178.450	184.250
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							3.553			
	Deduction of 200mm dia pipe										
	pipe area	1.00		0.785	5.300	0.200	0.200	0.166			
	soling							0.000			
	PCC							0.000			
	Murrum bedding							0.371			
								0.537			
	Net Qty = A - B							3.016		117.883	120.865
	PM3 to PM4										
	CH11.30	595.745	594.955	594.855			0.890	1.120			
	CH19.90	596.355	595.105	595.005			1.350				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc										
	(a) For Lift 0 to 1.5m	1			6.600	0.700	0.920	4.250		122.320	126.570
	(b) For Lift 1.5 to 3.0m	1			6.600	0.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			6.600	0.700	0.200	0.924		5.343	6.267
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			6.600	0.700	0.000	0.000		9.772	9.772



Handwritten signature.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRPDI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 143
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 15 of 18

Pawan Nagar-Measurment

Page 15 of 18

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete (bedding)	1			7.200	0.700	0.100	0.504		12.198	12.702
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.730		17.669	18.399
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			7.700			7.700		184.250	191.950
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							5.174			
	Deduction of 200mm dia pipe										
	pipe area	1.00		0.785	7.200	0.200	0.200	0.226			
	soling							0.000			
	PCC							0.000			
	Murum bedding							0.504			
								0.730			
	Net Qty = A - B							4.444		120.898	125.343
	PM4 to PM5										
	CH19.90	596.355	595.105	595.005			1.350	1.200			
	CH26.90	596.075	595.125	595.025			1.050				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			5.000	0.700	1.000	3.500		126.571	130.071
	(b) For Lift 1.5 to 3.0m	1			5.000	0.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			5.000	0.700	0.200	0.700		6.267	6.967
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			5.000	0.700	0.000	0.000		9.772	9.772
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete (bedding)	1			5.600	0.700	0.100	0.392		12.702	13.094
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.568		18.399	18.967
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			6.100			6.100		191.950	198.050
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							4.200			
	Deduction of 200mm dia pipe										
	pipe area	1.00		0.785	5.600	0.200	0.200	0.176			
	soling							0.000			



Signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main 200 DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to Aurangabad City.

Book No. :- 144
Page No. :-

Page 16 of 18

Pawan Nagar-Measurment

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	PCC							0.000			
	Murum bedding							0.392			
								0.568			
		Net Qty = A - B						3.632		125.343	128.975
	PM5 to PM6										
	CH26.90	596.075	595.125	595.025			1.050	1.075			
	CH35.75	596.275	595.275	595.175			1.100				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			6.850	0.700	0.875	4.196		130.071	134.266
	(b) For Lift 1.5 to 3.0m	1			6.850	0.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			6.850	0.700	0.200	0.959		6.967	7.926
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			6.850	0.700	0.000	0.000		9.772	9.772
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			7.450	0.700	0.100	0.522		13.094	13.615
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.755		18.967	19.722
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			7.950			7.950		198.050	206.000
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							5.155			
	Deduction of 200mm dia pipe										
	pipe area	1.00		0.785	7.450	0.200	0.200	0.234			
	soling							0.000			
	PCC							0.000			
	Murum bedding							0.522			
								0.755			
		Net Qty = A - B						4.399		128.975	133.374
	PM6 to PM7										
	CH35.75	596.275	595.275	595.175			1.100	1.200			
	CH42.65	596.515	595.315	595.215			1.300				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc										
	(a) For Lift 0 to 1.5m	1			4.900	0.700	1.000	3.430		134.266	137.696
	(b) For Lift 1.5 to 3.0m	1			4.900	0.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			4.900	0.700	0.200	0.686		7.926	8.612



Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 143
Page No. :-

Page 17 of 18

Pawan Nagar-Measurment

Date	Particulars of work	DETAILS					Content of arrears	Last measurment		Total Upto Date Quantity
		GL	No IL	EX.L	L	B	D	Page	Quantity	
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.									
	(a) For Lift 0 to 1.5m	1			4.900	0.700	0.000	0.000	9.772	9.772
	Item No. 7:- Filling in plinth and floors/ trenches etc complete (bedding)	1			5.500	0.700	0.100	0.385	13.615	14.000
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.558	19.722	20.280
	Item No. 13 :- (b) Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			6.000			6.000	206.000	212.000
	Item No. 30 :- Refilling the excavated trenches ...									
	Total Excavation=							4.116		
	Deduction of 200mm dia pipe									
	pipe area	1.00		0.785	5.500	0.200	0.200	0.173		
	soling							0.000		
	PCC							0.000		
	Murum bedding							0.385		
								0.558		
	Net Qty = A - B							3.558	133.374	136.932
	PM7 to PM8									
	CH42.65	596.515	595.315	595.215			1.300	1.450		
	CH51.05	596.875	595.375	595.275			1.600			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.									
	(a) For Lift 0 to 1.5m	1			6.400	0.700	1.250	5.600	137.696	143.296
	(b) For Lift 1.5 to 3.0m	1			6.400	0.700	0.000	0.000	0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.									
	(a) For Lift 0 to 1.5m	1			6.400	0.700	0.200	0.896	8.612	9.508
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.									
	(a) For Lift 0 to 1.5m	1			6.400	0.700	0.000	0.000	9.772	9.772
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete (bedding)	1			7.000	0.700	0.100	0.490	14.000	14.490
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.710	20.280	20.990
	Item No. 13 :- (b) Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			7.500			7.500	212.000	219.500



Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

14

Page 18 of 18

Pawan Nagar-Measurment

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							6.496			
	Deduction of 200mm dia pipe										
	pipe area	1.00		0.785	7.000	0.200	0.200	0.220			
	soling							0.000			
	PCC							0.000			
	Murum bedding							0.490			
								0.710			
				Net Qty = A - B				5.786		136.932	142.719
	PM8 to PM9										
	CH51.05	596.875	595.375	595.275			1.600	1.600			
	CH58.25	596.945	595.445	595.345			1.600				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			5.200	1.100	1.400	8.008		143.296	151.304
	(b) For Lift 1.5 to 3.0m	1			5.200	0.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			5.200	0.700	0.100	0.364		9.508	9.872
	(b) For Lift 1.5 to 3.0m	1			5.200	0.700	0.100	0.364		1.132	1.496
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			5.200	1.100	0.000	0.000		9.772	9.772
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			5.800	0.700	0.100	0.406		14.490	14.896
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading excavated							0.588		20.990	21.578
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			6.300			6.300		219.500	225.800
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							8.736			
	Deduction of 200mm dia pipe										
	pipe area	1.00		0.785	5.800	0.200	0.200	0.182			
	soling							0.000			
	POL							0.000			
	Murum bedding							0.406			
								0.588			
				Net Qty = A - B				8.148		142.719	150.867



Signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 147
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 1 of 13

Pawan Nagar-MH-Excavation

9th R A BILL MEASUREMENTS DWC CHEMBER PAWAN NAGAR

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Excavation of Chamber - For 0.9 dia chamber up to depth 1.5m -0.9+0.5+0.3+0.3=2.0m										
	Area for chamber above 1.5m= 2 X 2=4.0m										
	PAWAN NAGAR N9-GN-2										
	PN 2										
	CH29.00	594.040	593.040	592.790			1.250				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.150	3.611		0.000	3.611
	(b) For Lift 1.5 to 3.0m	1			0.785	4.000	0.000	0.000		0.000	0.000
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314		0.000	0.314
	Item No. : 11 Transportation of earth Transportation charges including loading &							1.534		0.000	1.534
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							3.925			
	Deduction of 200mm dia pipe										
	Brick work	1.00		0.785	1.16	1.16	1.000	1.06			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murrum bedding							0.00			
	Total (B)							1.53			
	Net Qty = A - B							2.39		0.000	2.391
	PAWAN NAGAR N9-GN-3										
	PT 1										
	CH0.00	592.080	590.980	590.730			1.350				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.250	3.925		3.611	7.536
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314		0.314	0.628
	Item No. : 11 Transportation of earth Transportation charges including loading &							1.640		8.039	9.679



Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

143

Page 2 of 13

Pawan Nagar-MH-Excavation

Page 2 of 13

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.239			
	Deduction of 200mm dia pipe										
	Brick work	1.00		0.785	1.16	1.16	1.100	1.16			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murrum bedding							0.00			
	Total (B)							1.64			
		Net Qty = A - B						2.60		2.391	4.991
	PT 2										
	CH13.80	592.020	591.020	590.770			1.250				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.150	3.611		7.536	11.147
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314		0.628	0.942
	Item No. : 11 Transportation of earth Transportation charges including loading &							1.534		9.679	11.213
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							3.925			
	Deduction of 200mm dia pipe										
	Brick work	1.00		0.785	1.16	1.16	1.000	1.06			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murrum bedding							0.00			
	Total (B)							1.53			
		Net Qty = A - B						2.39		4.991	
	PT 3										
	CH28.80	592.100	591.150	590.900			1.200				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.100	3.454		11.147	11.147
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314		0.942	0.942
	Item No. : 11 Transportation of earth Transportation charges including loading &							1.481		11.213	11.213



Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erection, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 149
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt Ltd & GECPI (Joint Venture)

Page 3 of 13

Pawan Nagar-MH-Excavation

Page 3 of 13

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							3.768			
	Deduction of 200mm dia pipe										
	Brick work	1.00		0.785	1.16	1.16	0.950	1.00			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murum bedding							0.00			
	Total (B)							1.48			
		Net Qty = A - B						2.29	7.382	9.669	
	PT 4										
	CH36.60	592.560	591.320	591.070			1.490				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.290	4.051	14.601	18.652	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.200	0.628	0.000	0.628	
	Item No. : 11 Transportation of earth Transportation charges including loading &							2.430	12.694	15.123	
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.679			
	Deduction of 200mm dia pipe										
	Brick work	1.00		1	1.40	1.10	1.240	1.91			
	soling							0.00			
	PCC	1.00		1	1.6	1.30	0.25	0.52			
	Murum bedding							0.00			
	Total (B)							2.43			
		Net Qty = A - B						2.25	9.669	11.918	
	PT 5										
	CH43.40	592.600	591.400	591.150			1.450				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.250	3.925	18.652	22.577	
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.200	0.628	1.256	1.884	
	Item No. : 11 Transportation of earth Transportation charges including loading &							2.368	15.123	17.491	



Signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salem A/c Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commissioning of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt Ltd & GECPI (Joint Venture)

Page 4 of 13

Pawan Nagar-MH-Excavation

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Up to Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.553			
	Deduction of 200mm dia pipe										
	Brick work	1.00		1	1.40	1.10	1.200	1.85			
	soling							0.00			
	PCC	1.00		1	1.6	1.30	0.25	0.52			
	Murum bedding							0.00			
	Total (B)							2.37			
		Net Qty = A - B						2.18		11.918	14.10
	PT 6										
	CH52.20	592.630	591.460	591.210			1.420				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.220	3.831		22.577	26.4
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.200	0.628		1.884	2.5
	Item No. : 11 Transportation of earth Transportation charges including loading &							2.322		17.491	19.4
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.459			
	Deduction of 200mm dia pipe										
	Brick work	1.00		1	1.40	1.10	1.170	1.80			
	soling							0.00			
	PCC	1.00		1	1.6	1.30	0.25	0.52			
	Murum bedding							0.00			
	Total (B)							2.32			
		Net Qty = A - B						2.14		14.103	16.2
	PT 7										
	CH59.30	592.760	591.560	591.310			1.450				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.250	3.925		26.407	30.3
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.200	0.628		2.512	3.3
	Item No. : 11 Transportation of earth Transportation charges including loading &							2.368		19.813	22.6



Handwritten signature.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Seven A/B, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :- 151

Page 5 of 13

Pawan Nagar-MH-Excavation

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.553			
	Deduction of 200mm dia pipe										
	Brick work	1.00		1	1.40	1.10	1.200	1.85			
	soling							0.00			
	PCC	1.00		1	1.6	1.30	0.25	0.52			
	Murum bedding							0.00			
	Total (B)							2.37			
		Net Qty = A - B						2.18		16.240	18.425
	PT 8										
	CH67.60	592.780	591.620	591.370			1.410				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.210	3.799		30.332	34.132
	(b) For Lift 1.5 to 3.0m	1			0.785	4.000	0.000	0.000		0.000	0.000
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.200	0.628		3.140	3.768
	Item No. : 11 Transportation of earth Transportation charges including loading &							2.306		22.181	24.487
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.427			
	Deduction of 200mm dia pipe										
	Brick work	1.00		1	1.40	1.10	1.160	1.79			
	soling							0.00			
	PCC	1.00		1	1.6	1.30	0.25	0.52			
	Murum bedding							0.00			
	Total (B)							2.31			
		Net Qty = A - B						2.12		18.425	20.546
	PT 9										
	CH74.50	592.840	591.720	591.470			1.370				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.170	3.674		34.132	37.806
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.200	0.628		0.628	1.256



Signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

Page 6 of 13

Pawan Nagar-MH-Excavation

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. : 11 Transportation of earth Transportation charges including loading &							2.245		24.487	26.732
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.302			
	Deduction of 200mm dia pipe										
	Brick work	1.00		1	1.40	1.10	1.120	1.72			
	soling							0.00			
	PCC	1.00		1	1.6	1.30	0.25	0.52			
	Murum bedding							0.00			
	Total (B)							2.24			
		Net Qty = A - B						2.06		20.546	22.603
	PT 10										
	CH83.35	592.850	591.780	591.530			1.320				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.120	3.517		37.806	41.322
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.200	0.628		1.256	1.256
	Item No. : 11 Transportation of earth Transportation charges including loading &							2.168		26.732	28.900
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.145			
	Deduction of 200mm dia pipe										
	Brick work	1.00		1	1.40	1.10	1.070	1.65			
	soling							0.00			
	PCC	1.00		1	1.6	1.30	0.25	0.52			
	Murum bedding							0.00			
	Total (B)							2.17			
		Net Qty = A - B						1.98		22.603	24.583
	PT 11										
	CH90.35	593.000	591.950	591.700			1.300				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.100	3.454		41.322	44.776
	(b) For Lift 1.5 to 3.0m	1			0.785	4.000	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										



Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. : 153
Page No. : 153

Name of Contractor:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 7 of 13

Pawan Nagar-MH-Excavation

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.200	0.628		1.884	2.512
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.000	0.000		3.768	3.768
	Item No. : 11 Transportation of earth Transportation charges including loading &							2.137		28.900	31.037
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.082			
	Deduction of 200mm dia pipe										
	Brick work	1.00		1	1.40	1.10	1.050	1.62			
	soling							0.00			
	PCC	1.00		1	1.6	1.30	0.25	0.52			
	Murum bedding							0.00			
	Total (B)							2.14			
		Net Qty = A - B						1.95		24.580	26.525
	PAWAN NAGAR -GN-4	In front of Masjid									
	PM1										
	CH0.00	595.335	594.375	594.125			1.210				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.010	3.171		44.776	47.948
	(b) For Lift 1.5 to 3.0m	1			0.785	4.000	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.200	0.628		2.512	3.140
	(b) For Lift 1.5 to 3.0m	1			0.785	4.000	0.000	0.000		0.000	0.000
	Item No. 4:- Excavation for foundation/pipe trenches in Soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.000	0.000		3.768	3.768
	Item No. : 11 Transportation of earth Transportation charges including loading &							1.492		31.037	32.529
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							3.799			
	Deduction of 200mm dia pipe										
	Brick work	1.00		0.785	1.16	1.16	0.960	1.01			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murum bedding							0.00			
	Total (B)							1.49			



Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone VII. Construction, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zaha, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commissioning of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zaha, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRIPE pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 154
Page No. :-

Page 8 of 13

Pawan Nagar-MH-Excavation

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
		Net Qty = A - B						2.31		26.525	28.832
	Excavation of Chamber - For 0.9m x 0.6m chamber up to 1.5 mt depth - 0.9+0.5+0.3+0.3=2m										
	Area for chamber up to 1.5m=0.6+0.5+0.3+0.3=1.7m										
	PM2										
	CH4.60	595.635	594.465	594.215			1.420				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	1.220	4.148		47.948	52.096
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.200	0.680		3.140	3.820
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.000	0.000		3.768	3.768
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. : 11 Transportation of earth Transportation charges							2.32		32.529	34.850
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.828			
	Deduction										
	Brick work	1.000		1.000	1.400	1.100	1.170	1.802			
	soling							0.000			
	PCC	1.000		1.000	1.600	1.300	0.250	0.520			
	Murrum bedding							0.000			
	Total (B)							2.322			
		Net Qty = A - B						2.506		28.832	31.339
	PM3										
	CH11.30	595.745	594.955	594.705			1.040				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.840	2.856		52.096	54.952
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.200	0.680		3.820	4.500



Handwritten signature.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP-DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. : 155
Page No. :

Name of Agency: M/s. Khilari Infrastructure Pvt Ltd. & GECPI (Joint Venture)

Page 9 of 13

Pawan Nagar-MH-Excavation

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.000	0.000		3.768	3.768
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. : 11 Transportation of earth Transportation charges							1.74		34.850	36.587
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							3.536			
	Deduction										
	Brick work	1.000		1.000	1.400	1.100	0.790	1.217			
	soling							0.000			
	PCC	1.000		1.000	1.600	1.300	0.250	0.520			
	Murum bedding							0.000			
	Total (B)							1.737			
		Net Qty = A - B						1.799		31.339	33.138
	PM4										
	CH19.90	596.355	595.105	594.855			1.500				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	1.300	4.420		54.952	59.372
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.200	0.680		4.500	5.180
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.000	0.000		3.768	3.768
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. : 11 Transportation of earth Transportation charges							2.45		36.587	39.032
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							5.100			
	Deduction										
	Brick work	1.000		1.000	1.400	1.100	1.250	1.925			
	soling							0.000			
	PCC	1.000		1.000	1.600	1.300	0.250	0.520			
	Murum bedding							0.000			
	Total (B)							2.445			
		Net Qty = A - B						2.655		33.138	35.793



Handwritten signature.

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 10 of 13

Pawan Nagar-MH-Excavation

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	PM5										
	CH26.90	596.075	595.125	594.875			1.200				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	1.000	3.400		59.372	62.77
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.0
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.200	0.680		5.180	5.8
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.0
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.000	0.000		3.768	3.7
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0
	Item No. : 11 Transportation of earth Transportation charges							1.98		39.032	41
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.080			
	Deduction										
	Brick work	1.000		1.000	1.400	1.100	0.950	1.463			
	soling							0.000			
	PCC	1.000		1.000	1.600	1.300	0.250	0.520			
	Murrum bedding							0.000			
	Total (B)							1.983			
								2.097		35.793	37
	PM6										
	CH35.75	596.275	595.275	595.025			1.250				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	1.050	3.570		62.772	
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.200	0.680		5.860	
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.000	0.000		3.768	
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	



Jay

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :157

Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Page 11 of 13

Pawan Nagar-MH-Excavation

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. : 11 Transportation of earth Transportation charges							2.06		41.015	43.075
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.250			
	Deduction										
	Brick work	1.000		1.000	1.400	1.100	1.000	1.540			
	soling							0.000			
	PCC	1.000		1.000	1.600	1.300	0.250	0.520			
	Murum bedding							0.000			
	Total (B)							2.060			
		Net Qty = A - B						2.190		37.890	40.080
	PM7										
	CH42.65	596.515	595.315	595.065			1.450				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	1.250	4.250		66.342	70.592
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.200	0.680		6.540	7.220
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.000	0.000		3.768	3.768
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. : 11 Transportation of earth Transportation charges							2.37		43.075	45.443
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.930			
	Deduction										
	Brick work	1.000		1.000	1.400	1.100	1.200	1.848			
	soling							0.000			
	PCC	1.000		1.000	1.600	1.300	0.250	0.520			
	Murum bedding							0.000			
	Total (B)							2.368			
		Net Qty = A - B						2.562		40.080	42.642
	PM8										
	CH51.05	596.875	595.375	595.125			1.750				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete										



Page 12 of 13.

Pawan Nagar-MH-Excavation

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	(a) For Lift 0 to 1.5m	1			2.000	1.700	1.500	5.100		70.592	75.692
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.050	0.170		0.000	0.170
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.000	0.000		7.220	7.220
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.200	0.680		0.000	0.680
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.000	0.000		3.768	3.768
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. : 11 Transportation of earth Transportation charges							2.83		45.443	48.273
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							5.950			
	Deduction										
	Brick work	1.000		1.000	1.400	1.100	1.500	2.310			
	soling							0.000			
	PCC	1.000		1.000	1.600	1.300	0.250	0.520			
	Murrum bedding							0.000			
	Total (B)							2.830			
		Net Qty = A - B						3.120		42.642	45.762
	PM9										
	CH58.25	596.945	595.445	595.195			1.750				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	1.500	5.100		75.692	80.792
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.050	0.170		0.170	0.34
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.000	0.000		7.220	7.220
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.200	0.680		0.680	1.34
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			2.000	1.700	0.000	0.000		3.768	3.768
	(b) For Lift 1.5 to 3.0m	1			2.000	1.700	0.000	0.000		0.000	0.000
	Item No. : 11 Transportation of earth Transportation charges							2.83		48.273	51.103
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							5.950			
	Deduction										



Signature

Name of work:- Completion of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

161

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

A horil

Page 1 of 3

Pawan Nagar-Raised Manhole

Date of
Measu-
ment

9th RA BILL MEASUREMENTS OF BBM WORK

9th R A BILL MEASUREMENTS OF BBM WORK									
Date	Particulars of work	DETAILS				Content of arrears	Last measurement		Total Upto Date
		No	L	B	D		Page	Quantity	
A	Pawan Nagar								
	Rising Manhole	PN1			MH Depth=	0.82			
	Extra Item :4(a) - Construction of Brick work of 230mm thk. for manhole etc complete.								
		3.14	0.817	0.230	0.300	0.177		0.000	0.177
	Extra Item :4(b) - 12mm thk. Internal Plaster for manhole etc complete.								
		3.14	0.560	0.000	0.400	0.703		0.000	0.703
	Extra Item :4(c) - 20mm thk. External Plaster for manhole etc complete.								
		3.14	1.020	0.000	0.400	1.281		0.000	1.281
	Extra Item :4(d) - Providing fine Cement finish 1.5mm thk. for manhole etc complete.								
	(a) Internal wall	3.14	0.560	0.000	0.400	0.703		0.000	0.703
	(c) External wall	3.14	1.020	0.000	0.400	1.281		0.000	1.281
						1.984		0.000	1.984
	PN3				MH Depth=	0.96			
	Extra Item :4(a) - Construction of Brick work of 230mm thk. for manhole etc complete.								
		3.14	0.816	0.230	0.300	0.177		0.177	0.354
	Extra Item :4(b) - 12mm thk. Internal Plaster for manhole etc complete.								
		3.14	0.560	0.000	0.400	0.703		0.703	1.407
	Extra Item :4(c) - 20mm thk. External Plaster for manhole etc complete.								
		3.14	1.020	0.000	0.400	1.281		1.281	2.562
	Extra Item :4(d) - Providing fine Cement finish 1.5mm thk. for manhole etc complete.								
	(a) Internal wall	3.14	0.560	0.000	0.400	0.703		0.000	0.703
	(c) External wall	3.14	1.020	0.000	0.400	1.281		0.000	1.281
						1.984		1.984	3.969
	PN3.2				MH Depth=	1.43			
	Extra Item :4(a) - Construction of Brick work of 230mm thk. for manhole etc complete.								
		3.14	0.814	0.230	0.300	0.176		0.354	0.530



Handwritten signature

Page 3 of 3

Pawan Nagar-Raised Manhole

Date	Particulars of work	DETAILS				Content of arrears	Last measurment		Total Upto Date
		No	L	B	D		Page	Quantity	
	Extra Item :4(d) - Providing fine Cement finish 1.5mm thk. for manhole etc complete.								
	(a) Internal wall	3.14	0.560	0.000	0.400	0.703		0.000	0.703
	(c) External wall	3.14	1.020	0.000	0.400	1.281		0.000	1.281
						1.984		7.938	9.922
		PT14			MH Depth=	1.40			
	Extra Item :4(a) - Construction of Brick work of 230mm thk. for manhole etc complete.								
		3.14	0.814	0.230	0.200	0.118		0.883	1.000
	Extra Item :4(b) - 12mm thk. Internal Plaster for manhole etc complete.								
		3.14	0.560	0.000	0.300	0.528		3.517	4.044
	Extra Item :4(c) - 20mm thk. External Plaster for manhole etc complete.								
		3.14	1.020	0.000	0.300	0.961		6.406	7.366
	Extra Item :4(d) - Providing fine Cement finish 1.5mm thk. for manhole etc complete.								
	(a) Internal wall	3.14	0.560	0.000	0.300	0.528		0.000	0.528
	(c) External wall	3.14	1.020	0.000	0.400	1.281		0.000	1.281
						1.809		9.922	11.731
		PT15			MH Depth=	1.46			
	Extra Item :4(a) - Construction of Brick work of 230mm thk. for manhole etc complete.								
		3.14	0.814	0.230	0.200	0.118		1.000	1.118
	Extra Item :4(b) - 12mm thk. Internal Plaster for manhole etc complete.								
		3.14	0.560	0.000	0.300	0.528		4.044	4.572
	Extra Item :4(c) - 20mm thk. External Plaster for manhole etc complete.								
		3.14	1.020	0.000	0.300	0.961		7.366	8.327
	Extra Item :4(d) - Providing fine Cement finish 1.5mm thk. for manhole etc complete.								
	(a) Internal wall	3.14	0.560	0.000	0.300	0.528		0.000	0.528
	(c) External wall	3.14	1.020	0.000	0.400	1.281		0.000	1.281
						1.809		11.731	13.540



Handwritten signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP-DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :-

163

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Page 1 of 1

Pawan Nagar-CHEMBER

9th R A BILL MEASURMENTS CHEMBER DETAILS

SR NO	CHEMBER NUMBER	DETAILS			Rebate up to		Total Rebate Qty for 30
		No			Depth of 1.5		
		GL	IL	DEPTH	For per 30 cm		
1	PAWAN NAGAR N9-GN-2						
A	Extra Item,02: Providing and constructing on sewer.BBM manhole 0.9 Dia at bottom & 0.5 Dia at top and up to a depth of 1.5 M etc., complete						
1	PN 2	594.040	593.040	1.000	1.5	-0.500	-1.67
	Total					-0.500	-1.67
2	PAWAN NAGAR -GN-3						
A	Extra Item,02: Providing and constructing on sewer.BBM manhole 0.9 D at bottom & 0.5 D at top and up to a depth of 1.5 M etc., complete						
1	PT 1	592.080	590.980	1.10	1.5	-0.40	-15.93
2	PT 2	592.020	591.020	1.00	1.5	-0.50	
3	PT 3	592.100	591.150	0.95	1.5	-0.55	
4	PT 4	592.560	591.320	1.24	1.5	-0.26	
5	PT 5	592.600	591.400	1.20	1.5	-0.30	
6	PT 6	592.630	591.460	1.17	1.5	-0.33	
7	PT 7	592.760	591.560	1.20	1.5	-0.30	
8	PT 8	592.780	591.620	1.16	1.5	-0.34	
9	PT 9	592.840	591.720	1.12	1.5	-0.38	
10	PT 10	592.850	591.780	1.07	1.5	-0.43	
11	PT 11	593.000	591.950	1.05	1.5	-0.45	
	PAWAN NAGAR -GN-4						
12	PM1	595.335	594.375	0.96	1.5	-0.54	-15.93
						-4.78	
B	Extra Item,03: Providing and constructing on sewer.BBM manhole size 0.9 mt. X 0.6 mt. and up to a depth of 1.5 M etc., complete						
1	PM2	595.635	594.465	1.17	1.5	-0.33	-8.8
2	PM3	595.745	594.955	0.79	1.5	-0.71	
3	PM4	596.355	595.105	1.25	1.5	-0.25	
4	PM5	596.075	595.125	0.95	1.5	-0.55	
5	PM6	596.275	595.275	1.00	1.5	-0.50	
6	PM7	596.515	595.315	1.20	1.5	-0.30	
7	PM8	596.875	595.375	1.50	1.5	0.00	
8	PM9	596.945	595.445	1.50	1.5	0.00	
						-2.64	-8.8



Signature

Pawan Nagar-Quantity Abstract

QUANTITY ABSTRACT

PAWAN NAGAR

SR NO	Description	MB/PG	ITEM 1		ITEM 2		ITEM 4	ITEM 7	ITEM 11	ITEM 12 200mm	ITEM 13 200mm	ITEM 21.1		ITEM 30	Extra Item 2 0-1.5 m	Extra Item 2.a Rebate	Extra Item 3 0-1.5 m	Extra Item 3.a Rebate	Extra Item 4			
			0-1.5	1.5-3.0	0-1.5	1.5-3.0						Rebate	21.1						a	b	c	d
1	For Pipe		151.304	0.000	9.872	1.496	9.772	14.896	21.578	225.800	225.800			150.867								
2	For Manhole		80.792	0.340	7.220	1.360	3.768		51.103					48.882	13.000	-17.600	8.00	-8.80	1.118	4.572	8.327	13.540
	Total		232.096	0.340	17.092	2.856	13.540	14.896	72.681	225.800	225.800	0.000	0.000	199.749	13.000	-17.600	8.00	-8.80	1.118	4.572	8.327	13.540

CLIENT

Dy. Engineer

Jr. Engineer

Ex. Engineer

PMC

Project Engineer

Project-Incharge



[Signature]

[Signature]

[Signature]

[Signature]

Authorized Signatory

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP-DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 165
Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Page 1

Pipe lying MB Mayurpark

9th R A BILL MEASURMENTS DWC PIPE MAYURPARK

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	DWC - 200mm Dia	NEAR HANUMAN TEMPLE									
	Width of Trench -										
	For Lift 0 to 1.50m-										
	0.200+0.5=0.700m										
	For Lift 1.5 to 3.00m-										
	0.200+0.5+0.4=1.100m										
	For Lift 3.0 to 4.5m-										
	0.200+0.5+0.4+0.4=1.500m										
	MP 01 to MP 02										
	CH0.00	603.880	602.100	602.000			1.880	2.005			
	CH5.30	604.070	602.040	601.940			2.130				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			3.120	1.100	1.250	4.290		0.000	4.290
	(b) For Lift 1.5m to 3.0m	1			3.120	0.700	0.505	1.103		0.000	1.103
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			3.120	1.100	0.150	0.515		0.000	0.515
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			3.120	1.100	0.100	0.343		0.000	0.343
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete (bedding)	1			3.620	0.700	0.100	0.253		0.000	0.253
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.367		0.000	0.367
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			4.120			4.120		0.000	4.120
	Item No. 30 :- Refilling the excavated trenches -										
	Total Excavation=							6.251			
	Deduction of 200mm dia pipe										
	pipe area	1		0.785	3.620	0.200	0.200	0.114			
	soiling							0.000			
	PCC							0.000			
	Murrum bedding							0.253			
								0.367			
	Net Qty = A - B							5.884		0.000	5.884
	MP 02 to MP 03										
	CH5.30	604.070	602.040	601.940			2.130	1.940			
	CH17.60	603.470	601.820	601.720			1.750				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										



Name of work: Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 166
Page No. :-

Page 2

Pipe lying MB Mayurpark

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	(a) For Lift 0 to 1.5m	1			10.120	1.100	1.500	16.698		4.290	20.988
	(b) For Lift 1.5m to 3.0m	1			10.120	0.700	0.440	3.117		1.103	4.220
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			10.620	0.700	0.100	0.743		0.253	0.997
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							1.077		0.367	1.444
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			11.120			11.120		4.120	15.240
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							19.815			
	Deduction of 200mm dia pipe										
	pipe area	1		0.785	10.620	0.200	0.200	0.333			
	soling							0.000			
	PCC							0.000			
	Murum bedding							0.743			
								1.077			
								18.738		5.884	24.622
		Net Qty = A - B									
	DWC - 200mm Dia	MAROTI NAGAR GALLI NO. 01									
	MPG 01 to MPG 02										
	CH0.00	602.000	600.640	600.540			1.460	1.325			
	CH20.30	603.080	601.990	601.890			1.190				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			18.450	0.700	1.075	13.884		20.988	34.872
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			18.450	0.700	0.150	1.937		0.515	2.452
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			18.450	0.700	0.100	1.292		0.343	1.635
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			18.750	0.700	0.100	1.313		0.997	2.304
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							1.901		1.444	3.345
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			19.250			19.250		15.240	34.490
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							17.112			
	Deduction of 200mm dia pipe										
	pipe area	1		0.785	18.750	0.200	0.200	0.589			
	soling							0.000			
	PCC							0.000			



Handwritten signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

Page 3

Pipe lying MB Mayurpark

Date	Particulars of work	DETAILS					Content of arrears	Last measurment		Total Upto Date Quantity
		GL	No IL	EX.L	L	B	D	Page	Quantity	
	Murum bedding							1.313		
								1.901		
								15.211	24.622	39.833
	MPG 02 to MPG 03									
	CH20.30	603.080	601.990	601.890			1.190	0.970		
	CH31.30	602.650	602.000	601.900			0.750			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.									
	(a) For Lift 0 to 1.5m	1			9.300	0.700	0.970	6.315	34.872	41.186
	(b) For Lift 1.5m to 3.0m	1			9.300	0.700	0.000	0.000	4.220	4.220
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete (bedding)	1			9.600	0.700	0.100	0.672	2.309	2.981
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.973	3.345	4.319
	Item No. 13 :- (b) Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			10.100			10.100	34.490	44.590
	Item No. 30 :- Refilling the excavated trenches ...									
	Total Excavation=							6.315		
	Deduction of 200mm dia pipe									
	pipe area	1		0.785	9.600	0.200	0.200	0.301		
	soling							0.000		
	PCC							0.000		
	Murum bedding							0.672		
								0.973		
								5.341	39.833	45.174
	MPG 04 to MPG 05									
	CH0.00	602.320	600.680	600.580			1.740	1.825		
	CH10.50	602.510	600.700	600.600			1.910			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.									
	(a) For Lift 0 to 1.5m	1			8.950	1.100	1.500	14.768	41.186	55.954
	(b) For Lift 1.5m to 3.0m	1			8.950	0.700	0.325	2.036	4.220	6.256
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.									
	(a) For Lift 0 to 1.5m	1			8.950	1.100	0.000	0.000	2.452	2.452
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.									
	(a) For Lift 0 to 1.5m	1			8.950	1.100	0.000	0.000	1.635	1.635
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete (bedding)	1			8.950	0.700	0.100	0.627	2.981	3.608
	Item No. : 11 Transportation of earth Transportation charges including loading & unloading							0.908	4.319	5.226



Handwritten signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

163

Page No. :-

Page 4

Pipe lying MB Mayurpark

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 13 :- (b)Lowering & Laying of Polyethylene DWC pipe of 200mm Dia	1			9.450			9.450		44.590	54.040
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							16.804			
	Deduction of 200mm dia pipe										
	pipe area	1		0.785	8.950	0.200	0.200	0.281			
	soling							0.000			
	PCC							0.000			
	Murum bedding							0.627			
								0.908			
	Net Qty = A - B							15.896		45.174	61.070



Signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

169

Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 1

Manhole MB Mayurpark

9th R A BILL MEASUREMENTS OF CHEMBERS MAYURPARK

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Excavation of Chamber - For 1.20 dia chamber (upto 2.0m depth)- 1.20+0.50+0.5+0.5=2.66m										
	Area for chamber upto 2m=2.66*2.66=7.075m										
	Excavation of Chamber - For 0.9 dia chamber up to 1.5 mt depth -0.9+0.5+0.3+0.3=2m										
	Area for chamber up to 1.5m=2 X 2=4m										
	DWC - 200mm Dia	NEAR HANUMAN TEMPLE									
	MP 02										
	CH5.30	604.070	602.040	601.790			2.280				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	1.250	6.942		0.000	6.942
	(b) For Lift 1.5m to 3.0m	1			0.785	7.075	0.780	4.332		0.000	4.332
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.150	0.833		0.000	0.833
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	7.075	0.100	0.555		0.000	0.555
	Item No. : 11 Transportation of earth Transportation charges							3.489		0.000	3.489
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							12.663			
	Deduction										
	Brick work	1		0.785	1.310	1.310	2.030	2.735			
	soling							0.000			
	PCC	1		0.785	1.960	1.960	0.250	0.754			
	Murrum bedding							0.000			
	Total (B)							3.489			
		Net Qty = A - B						9.174		0.000	9.174
	DWC - 200mm Dia	MAROTI NAGAR GALLI NO. 01									
	MPG 02										
	CH20.30	603.080	601.990	601.740			1.340				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.090	3.423		6.942	10.365
	(b) For Lift 1.5m to 3.0m	1			0.785	4.000	0.000	0.000		4.332	4.332
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.150	0.471		0.833	1.304



Handwritten signature

Name of work:- development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

170

Page No. :-

Page 2

Manhole MB Mayurpark

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314		0.555	0.869
	Item No. : 11 Transportation of earth Transportation charges							1.629		3.489	5.118
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.208			
	Deduction										
	Brick work	1		0.785	1.160	1.160	1.090	1.151			
	soling							0.000			
	PCC	1		0.785	1.560	1.560	0.250	0.478			
	Murram bedding							0.000			
	Total (B)							1.629			
	Net Qty = A - B							2.579		9.174	11.753



Yuf

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- **171**

Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Page 1

Manhole Details Mayurpark

9th R A BILL MEASURMENTS CHEMBER DETAILS MAYURPARK

SR NO	CHEMBER NUMBER	DETAILS			Rebate up to Depth of 2.0 mtr		Total Rebate Qty for 50 cm
		No					
		GL	IL	DEPTH	For per 50 cm		
A	Item No. 21 : Providing and constructing on sewer.BBM manhole 1.2 m dia at bottom and 0.5 m dia at top and up to a depth of 2.0 M etc., complete						
1	MAYURPARK						
1	MP 02	604.070	602.040	2.030	2.000	0.030	0.060
	TOTAL					0.030	0.060

SR NO	CHEMBER NUMBER	DETAILS			Rebate up to		Total Rebate Qty
		No			Depth of 1.5 mtr		
		GL	IL	DEPTH	For per 30 cm		for 30 cm
B	Extra Item No. 02 : Providing and constructing on sewer.BBM manhole 0.9 m dia at bottom and 0.5 m dia at top and up to a depth of 1.5 M etc., complete						
1	MAYURPARK						
1	MPG 02	603.080	601.990	1.090	1.500	-0.410	-1.367
	TOTAL					-0.410	-1.367



Handwritten signature

Name of work: Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :-

172

Name of

Author

1.

BBM Trench Mayurpark

9th R A BILL MEASUREMENTS OF BBM WORK MAYURPARK

Date	Particulars of work	DETAILS				Content of arrears	Last measurement		Total Upto Date Quantity
		No	L	B	D		Page	Quantity	
A	MAYURPARK								
	Extra Item No: 4	MPG 5 Avg Dia 0.95 m							
	Extra Item :4(a) - Construction of Brick work of 230mm thk. for manhole etc complete.	3.14	0.950	0.230	1.000	0.686		0.000	0.686
	Extra Item :4(b) - 12mm thk. Internal Plaster for manhole etc complete.	3.14	0.700	0.000	1.100	2.418		0.000	2.418
	Extra Item :4(c) - 20mm thk. External Plaster for manhole etc complete.	3.14	1.200	0.000	1.100	4.145		0.000	4.145
	Extra Item :4(d) - Providing fine Cement finish 1.5mm thk. for manhole etc complete.								4.145
	(a) Wall Internal	3.14	0.700	0.000	1.100	2.418		0.000	2.418
	(b) Wall External	3.14	1.200	0.000	1.100	4.145		0.000	4.145
									6.563



Handwritten signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

174

Page No. :-

Page 1

Pipe Lying MB Chandranagar Society-300 dwc

9th RA BILL MEASUREMENTS DWG PIPE CHANDRANAGAR SOCIETY-02

Date	Particulars of work	DETAILS						Content of arrears	Last measurement		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	DWC - 315 mm Dia										
	Width of Trench -										
	For Lift 0 to 1.50m- 0.315+0.5=0.815m										
	For Lift 1.5 to 3.00m- 0.315+0.5+0.4=1.215m										
	For Lift 3.0 to 4.5m- 0.315+0.5+0.4+0.4=1.615m										
	CSC1 TO CSC2										
	CH0.00	584.345	583.175	583.075			1.270	1.548			
	CH14.60	585.067	583.342	583.242			1.826				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			13.600	0.815	1.200	13.301		0.000	13.301
	(b) For Lift 1.5m to 3.0m	1			13.600	0.815	0.048	0.530		0.000	0.530
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			13.600	0.815	0.300	3.325		0.000	3.325
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			13.900	0.815	0.100	1.133		0.000	1.133
	Item No. : 11 Transportation of earth Transportation charges including loading &							2.216		0.000	2.216
	Item No. 13 :- (d)Lowering & Laying of Polyethylene DWC pipe of 315mm Dia	1			14.150			14.150		0.000	14.150
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							17.156			
	Deduction of 315mm dia pipe										
	pipe area	1.00		0.785	13.900	0.315	0.315	1.08			
	soling							0.00			
	PCC							0.00			
	Murrum bedding							1.13			
								2.22			
		Net Qty = A - B						14.94		0.00	14.94
	CH14.60	585.067	583.342	583.242			1.826	2.048			
	CH22.10	585.645	583.475	583.375			2.270				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			6.500	1.215	1.250	9.872		13.301	23.173



Yes

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

175

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Vencture)

Page 2

Pipe Lying MB Chandranagar Society-300 dwc

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	(b) For Lift 1.5m to 3.0m	1			6.500	0.815	0.548	2.902		0.530	3.431
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			6.500	1.215	0.150	1.185		3.325	4.510
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			6.500	1.215	0.100	0.790		0.000	0.790
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			6.800	0.815	0.100	0.554		1.133	1.687
	Item No. : 11 Transportation of earth Transportation charges including loading &							1.084		2.216	3.299
	Item No. 13 :- (d)Lowering & Laying of Polyethylene DWC pipe of 315mm Dia	1			7.050			7.050		14.150	21.200
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							14.748			
	Deduction of 315mm dia										
	pe area	1.00		0.785	6.800	0.315	0.315	0.53			
	soiling							0.00			
	pro							0.00			
	m bedding							0.55			
								1.08			
		Net Qty = A - B						13.66		14.94	28.60
	SC3										
		585.645	583.475	583.375			2.270	1.655			
		584.625	583.685	583.585			1.040				
	Item :- Excavation for foundation/pe trenches in earth soils, So, murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			9.100	1.215	1.500	16.585		23.173	39.757
	(b) For Lift 1.5m to 3.0m	1			9.100	0.815	0.155	1.150		3.431	4.581
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			9.700	0.815	0.100	0.791		1.687	2.478
	Item No. : 11 Transportation of earth Transportation charges including loading &							1.546		3.299	4.846
	Item No. 13 :- (d)Lowering & Laying of Polyethylene DWC pipe of 315mm Dia	1			10.200			10.200		21.200	31.400
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							17.734			



Handwritten signature.

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad.

Book No. :-
Page No. :-

176

Name of Contractor: M/s. J. Lalani Infrastructure Pvt. Ltd. & CECPL (Joint Venture)

Page 3

Pipe Lying MB Chandranagar Society-300 dwc

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Deduction of 315mm dia pipe										
	pipe area	1.00		0.785	9.700	0.315	0.315	0.76			
	soling							0.00			
	PCC							0.00			
	Murrum bedding							0.79			
								1.55			
		Net Qty = A - B						16.19		28.60	44.79
	CSC3 TO CSC4										
	CH33.20	584.625	583.685	583.585			1.040	0.953			
	CH47.65	584.675	583.910	583.810			0.865				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			12.450	0.815	0.953	9.665		39.757	49.422
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			13.050	0.815	0.100	1.064		2.478	3.541
	Item No. 11 Transportation of earth. Transportation charges including loading &							2.080		4.846	6.926
	Item No. 13 :- (d)Lowering & Laying of Polyethylene DWC pipe of 315mm Dia	1			13.550			13.550		31.400	44.950
	Item No. 14 Refilling the excavated trenches ...										
	Total Excavation=							9.665			
	Deduction of 315mm dia pipe										
	pipe area	1.00		0.785	13.050	0.315	0.315	1.02			
	soling							0.00			
	PCC							0.00			
	Murrum bedding							1.06			
								2.08			
		Net Qty = A - B						7.58		44.79	52.38
	CSC4 TO CSC5										
	CH47.65	584.675	583.910	583.810			0.865	0.827			
	CH61.15	585.285	584.595	584.495			0.790				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			11.500	0.815	0.627	5.881		49.422	55.303
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			11.500	0.815	0.200	1.875		4.510	6.384
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			12.100	0.815	0.100	0.986		3.541	4.527



Jepp

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport). Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport). Providing, lowering, laying jointing and testing rising main CRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :- 177

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 4

Pipe Lying MB Chandranagar Society-300 dwc

Dat	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		GL	No IL	EX.L	L	B	D		Page	Quantity	
	Item No. : 11 Transportation of earth Transportation charges including loading &							1.929		6.926	8.854
	Item No. 13 :- (d)Lowering & Laying of Polyethylene DWC pipe of 315mm Dia	1			12.600			12.600		44.950	57.550
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							7.756			
	Deduction of 315mm dia pipe										
	pipe area	1.00		0.785	12.100	0.315	0.315	0.94			
	soling							0.00			
	PCC							0.00			
	Murum bedding							0.99			
								1.93			
	Net Qty = A - B							5.83		52.38	58.20
	CSC5 TO CSC6										
	CH61.15	585.285	584.595	584.495			0.790	0.960			
	CH75.40	585.815	584.785	584.685			1.130				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			12.250	0.815	0.760	7.588		5.303	62.891
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			12.250	0.815	0.200	1.997		6.384	8.381
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			12.850	0.815	0.100	1.047		4.527	5.575
	Item No. : 11 Transportation of earth Transportation charges including loading &							2.048		8.654	10.902
	Item No. 13 :- (d)Lowering & Laying of Polyethylene DWC pipe of 315mm Dia	1			13.350			13.350		57.550	70.900
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							9.584			
	Deduction of 315mm dia pipe										
	pipe area	1.00		0.785	12.850	0.315	0.315	1.00			
	soling							0.00			
	PCC							0.00			
	Murum bedding							1.05			
								2.05			
	Net Qty = A - B							7.54		58.20	65.74
	CSC6 TO CSC7										
	CH75.40	585.815	584.785	584.685			1.130				

1111



Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	CH94.60	586.435	585.435	585.335			1.100	1.115			
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			17.200	0.815	1.115	15.630		62.891	78.521
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			17.800	0.815	0.100	1.451		5.575	7.025
	Item No. : 11 Transportation of earth Transportation charges including loading &							2.837		10.902	13.740
	Item No. 13 :- (d)Lowering & Laying of Polyethylene DWC pipe of 315mm Dia	1			18.300			18.300		70.900	89.200
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							15.630			
	Deduction of 315mm dia pipe										
	pipe area	1.00		0.785	17.800	0.315	0.315	1.39			
	soling							0.00			
	PCC							0.00			
	Murrum bedding							1.45			
								2.84			
	Net Qty = A - B							12.79		65.74	78.53
	CSC7 TO CSC8										
	CH94.60	586.435	585.435	585.335			1.100	0.880			
	CH102.20	586.265	585.705	585.605			0.660				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			5.600	0.815	0.880	4.016		78.521	82.537
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			6.200	0.815	0.100	0.505		7.025	7.530
	Item No. : 11 Transportation of earth Transportation charges including loading &							0.988		13.740	14.728
	Item No. 13 :- (d)Lowering & Laying of Polyethylene DWC pipe of 315mm Dia	1			6.700			6.700		89.200	95.908
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							4.016			
	Deduction of 315mm dia pipe										
	pipe area	1.00		0.785	6.200	0.315	0.315	0.48			
	soling							0.00			
	PCC							0.00			
	Murrum bedding							0.51			



Jan

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

179

Page No. :-

Name of Agency:- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Authority No. AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Page 6

Pipe Lying MB Chandranagar Society-300 dwc

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
								0.99			
		Net Qty = A - B						3.03		78.53	81.56
	CSC8 TO CSC9	DWC 200mm Dia Pipe									
	CH102.20	586.265	585.705	585.605			0.660	0.675			
	CH118.70	586.525	585.935	585.835			0.690				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			14.500	0.750	0.675	7.341		82.537	89.878
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			15.100	0.750	0.100	1.133		7.531	8.663
	Item No. : 11 Transportation of earth Transportation charges including loading &							1.873		14.728	16.601
	Item No. 13 :- (c)Lowering & Laying of Polyethylene DWC pipe of 250mm Dia	1			15.600			15.600		0.000	15.600
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							7.341			
	Deduction of 250mm dia pipe										
	pipe area	1.00		0.785	15.100	0.250	0.250	0.74			
	soling							0.00			
	PCC							0.00			
	Murrum bedding							1.13			
								1.87			
		Net Qty = A - B						5.47		81.56	87.03
	CSC9 TO CSC10										
	CH118.70	586.525	585.935	585.835			0.690	0.935			
	CH134.30	587.565	586.485	586.385			1.180				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			13.600	0.750	0.935	9.537		89.878	99.415
	(b) For Lift 1.5m to 3.0m	1			13.600	0.750	0.000	0.000		4.581	4.581
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			13.600	0.750	0.000	0.000		8.381	8.381
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			13.600	0.750	0.000	0.000		0.790	0.790
	Item No. 7 :- Filling in plinth and floors/ trenches etc complete.(bedding)	1			14.200	0.750	0.100	1.065		8.663	9.728



Signature

Name of work:- Development of Underground Sewerage Collection system for Zone-I to VI and Zone Salim Ali: Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commissioning of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :-

187

Page 7

Pipe Lying MB Chandranagar Society-300 dwc

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. : 11 Transportation of earth Transportation charges including loading &							1.762		16.601	18.363
	Item No. 13 :- (c)Lowering & Laying of Polyethylene DWC pipe of 250mm Dia	1			14.700			14.700		15.600	30.300
	Item No. 13 :- (d)Lowering & Laying of Polyethylene DWC pipe of 315mm Dia									95.900	95.900
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation=							9.537			
	Deduction of 250mm dia pipe										
	pipe area	1.00		0.785	14.200	0.250	0.250	0.70			
	soling							0.00			
	PCC							0.00			
	Murum bedding							1.07			
								1.76			
		Net Qty = A - B						7.78		87.03	94.80
	Item No :35 Shifting of Existing Utilities Length considered up to 400mm including all and as directed by Engineer in-Charge				0.117			0.117			0.117



Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali. Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 181
Page No. :-

Page 1

Manhole MB Chandranagar Society-300 dwc

9th R A BILL MEASUREMENTS DWC CHEMBER CHANDRANAGAR SOCIETY-02

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	DWC - 315mm Dia										
	Excavation of Chamber - For 0.9 mt. Dia of chamber up to Depth of 1.5mt.- 0.9+0.5+0.3+0.3=2.0m										
	Area for chember up to Depth of 2m= 2 * 2=4m										
	CSC1										
	CH0.00	584.345	583.175	582.925			1.420				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.420	4.459		0.000	4.459
	Item No. : 11 Transportation of earth Transportation charges							1.713		0.000	1.713
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.459			
	Deduction										
	Brick work	1.00		0.785	1.16	1.16	1.170	1.24			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murrum bedding							0.00			
	Total (B)							1.71			
		Net Qty = A - B						2.75		0.00	2.75
	CSC2										
	CH22.10	585.645	583.475	583.225			2.420				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.250	3.925		4.459	8.384
	(b) For Lift 1.5 to 3.0m	1			0.785	4.000	0.920	2.889		0.000	2.889
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.150	0.471		0.000	0.471
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.100	0.314		0.000	0.314
	Item No. : 11 Transportation of earth Transportation charges							2.770		1.713	4.483
	Item No. 30 :- Refilling the excavated trenches ...										



Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

182

Manhole MB Chandranagar Society-300 dwc

Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
	No			L	B	D		Page	Quantity	
	GL	IL	EX.L							
Total Excavation(A)=							7.599			
Deduction										
Brick work	1.00		0.785	1.16	1.16	2.170	2.29			
soling							0.00			
PCC	1.00		0.785	1.56	1.56	0.25	0.48			
Murum bedding							0.00			
Total (B)							2.77			
Net Qty = A - B							4.83	2.75	7.57	
CSC3										
CH33.20	584.625	583.685	583.435			1.190				
Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
(a) For Lift 0 to 1.5m	1			0.785	4.000	1.190	3.737		8.384	12.120
Item No. : 11 Transportation of earth Transportation charges							1.471		4.483	5.954
Item No. 30 :- Refilling the excavated trenches ...										
Total Excavation(A)=							3.737			
Deduction										
Brick work	1.00		0.785	1.16	1.16	0.940	0.99			
soling							0.00			
PCC	1.00		0.785	1.56	1.56	0.25	0.48			
Murum bedding							0.00			
Total (B)							1.47			
Net Qty = A - B							2.27	7.57	9.84	
CSC4										
CH47.65	584.675	583.910	583.660			1.015				
Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
(a) For Lift 0 to 1.5m	1			0.785	4.000	1.015	3.187		12.120	15.308
Item No. : 11 Transportation of earth Transportation charges							1.286		5.954	7.239
Item No. 30 :- Refilling the excavated trenches ...										
Total Excavation(A)=							3.187			
Deduction										
Brick work	1.00		0.785	1.16	1.16	0.765	0.81			
soling							0.00			
PCC	1.00		0.785	1.56	1.56	0.25	0.48			
Murum bedding							0.00			
Total (B)							1.29			
Net Qty = A - B							1.90	9.84	11.74	
CSC5										
CH61.15	585.285	584.595	584.345			0.940				



Signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for ... bad City.

Book No. :-

Page No. :-

183

Name :- M/s Khilari Infrastructure Pvt.Ltd. & GECPL (Joint Venture)

Page 3

Manhole MB Chandranagar Society-300 dwc

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.740	2.324		15.308	17.631
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.200	0.628		0.471	1.099
	Item No. : 11 Transportation of earth Transportation charges							1.206		7.239	8.446
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							2.952			
	Deduction										
	Brick work	1.00		0.785	1.16	1.16	0.690	0.73			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murrum bedding							0.00			
	Total (B)							1.21			
		Net Qty = A - B						1.75		11.74	13.49
	CSC6										
	CH75.40	585.815	584.785	584.535			1.280				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.080	3.391		17.631	21.022
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.200	0.628		1.099	1.727
	Item No. : 11 Transportation of earth Transportation charges							1.566		8.446	10.011
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.019			
	Deduction										
	Brick work	1.00		0.785	1.16	1.16	1.030	1.09			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murrum bedding							0.00			
	Total (B)							1.57			
		Net Qty = A - B						2.45		13.49	15.94
	CSC7										
	CH94.60	586.435	585.435	585.185			1.250				



Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-
Page No. :-

Page 4

Manhole MB Chandranagar Society-300 dwc

Page 4

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.250	3.925		21.022	24.947
	Item No. : 11 Transportation of earth Transportation charges							1.534		10.011	11.545
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							3.925			
	Deduction										
	Brick work	1.00		0.785	1.16	1.16	1.000	1.06			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murrum bedding							0.00			
	Total (B)							1.53			
		Net Qty = A - B						2.39		15.94	18.33
	CSC8										
	CH102.20	586.265	585.705	585.455			0.810				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.810	2.543		24.947	27.491
	Item No. : 11 Transportation of earth Transportation charges							1.069		11.545	12.614
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							2.543			
	Deduction										
	Brick work	1.00		0.785	1.16	1.16	0.560	0.59			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murrum bedding							0.00			
	Total (B)							1.07			
		Net Qty = A - B						1.47		18.33	19.81
	CSC9										
	CH118.70	586.525	585.935	585.685			0.840				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murrum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.840	2.638		27.491	30.128
	Item No. : 11 Transportation of earth Transportation charges							1.101		12.614	13.715
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							2.638			
	Deduction										



Signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Salim Ali, Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :-

Page No. :-

35

Page 5

Manhole MB Chandranagar Society-300 dwc

Date	Particulars of work	DETAILS						Content of arrears	Last measurment		Total Upto Date Quantity
		No			L	B	D		Page	Quantity	
		GL	IL	EX.L							
	Brick work	1.00		0.785	1.16	1.16	0.590	0.62			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murum bedding							0.00			
	Total (B)							1.10			
	Net Qty = A - B							1.54		19.81	21.34
	CSC10										
	CH134.30	587.565	586.485	586.235			1.330				
	Item No. 1 :- Excavation for foundation/pipe trenches in earth soils, Soft murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	1.330	4.176		30.128	34.305
	(b) For Lift 1.5 to 3.0m	1			0.785	4.000	0.000	0.000		2.889	2.889
	Item No. 2 :- Excavation for foundation/pipe trenches in Hard murum etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.000	0.000		1.727	1.727
	Item No. 4 :- Excavation for foundation/pipe trenches in soft rock etc complete.										
	(a) For Lift 0 to 1.5m	1			0.785	4.000	0.000	0.000		0.314	0.314
	Item No. : 11 Transportation of earth Transportation charges							1.618		13.715	15.334
	Item No. 30 :- Refilling the excavated trenches ...										
	Total Excavation(A)=							4.176			
	Deduction										
	Brick work	1.00		0.785	1.16	1.16	1.080	1.14			
	soling							0.00			
	PCC	1.00		0.785	1.56	1.56	0.25	0.48			
	Murum bedding							0.00			
	Total (B)							1.62			
	Net Qty = A - B							2.56		21.34	23.90



Handwritten signature

Name of work:- Development of Underground Sewerage Collection system for Zone I to VI and Zone Sahin Ali Constructing, Erecting, Testing and Commissioning of Sewage Treatment Plant based on modern technology at Nakshtrawadi (Kanchanwadi), Banewadi, Siddharth Garden, Zalta, Padegaon, CIDCO (Airport), Construction, Erection, Testing and Commission of Sewage pumping stations at Banewadi, Siddharth Garden, Padegaon, Golwadi, Zalta, Ward No.98 and CIDCO (Airport), Providing, lowering, laying jointing and testing rising main GRP/DI pipe line from Golwadi SPS to Nakshtrawadi (Kanchanwadi) STP and Ward No.98 to STP for Aurangabad City.

Book No. :- 186
Page No. :-

Page 1

Manhole Details Chandranagar Society-300 dwc

9th R A BILL MEASUREMENTS-CHAMBER DETAILS CHANDRANAGAR SOCIETY-02

SR NO	CHEMBER NUMBER	DETAILS			Rebate up to Depth of 1.5		Total Rebate Qty for 30 cm
		No			For per 30 cm		
		MTL	IL	DEPTH			
A	Extra Item. No.02: Providing and constructing on sewer.BBM manhole 0.9 m dia at bottom and 0.5 m dia at top and up to a depth of 1.5 M etc., complete						
1	CSC1	585.225	583.175	2.050	1.5	0.550	10.483
2	CSC2	586.045	583.475	2.570	1.5	1.070	
3	CSC3	585.675	583.685	1.990	1.5	0.490	
4	CSC4	585.765	583.910	1.855	1.5	0.355	
5	CSC5	586.435	584.595	1.840	1.5	0.340	
6	CSC6	586.545	584.785	1.760	1.5	0.260	
7	CSC7	587.125	585.435	1.690	1.5	0.190	
8	CSC8	587.265	585.705	1.560	1.5	0.060	
9	CSC9	587.485	585.935	1.550	1.5	0.050	
10	CSC10	587.765	586.485	1.280	1.5	-0.220	
	Total					3.145	10.483



Handwritten signature

Authority No, AMC/Ward B&C/UIDSSMT/2014/184 Date 01.07.2014

Page 1 of 1

CONTRACTOR

CONTRACTOR
Authorized Signatory

PMC



Project Engineer

Project Manager

CLIENT

Mr. Engineer

Dv. Engineer

Ex. Engineer